Stacy and Witbeck / Kuney
Stacy and Witbeck / Kuney, A Joint Venture
600 108th Ave NE Suite 700
Bellevue, WA 98004

R200 REQUEST FOR INFORMATION

DOWNTOWN REDMOND LINK EXTENSION (DRLE)
DESIGN-BUILD PROJECT
CONTRACT: RTA/CN 0148-18
R200-CRE- 00021

RFI 00001 E750 As-Designed Signal House Plan and Layout at RTS

To:	Sound Transit RE, Dane Hudson	**Spec Section:**	PR 8.3
Author:	Brandon Jacobs	**Drawing No.:**	N/A
Signature:	Bryan Williams	**Date Submitted:**	9/20/2019
From:	Bryan Williams for Armando Tiscareño	**Req'd Return Date:**	10/11/2019
Subcontractor:	N/A		

RFI Description:

SWK requests a copy of the Subcontractor (Signal Vendor) as-designed circuit plans for the Redmond Technology Station interlocking signal house and E24-SIG-04 SR 520 signal house provided under the E750 contract. Please include interior signal house layout showing spare rack space dedicated to R200 by PR 8.3, signal house power distribution drawings, and route and aspect charts. Excerpts from R200 PR 8.3 are referenced below, the requested information is necessary to complete tie-in design for R200.

R200 PR Section 8.3, pg 441, lines 34-37

Some routes are also requested by approach clear or via a Vetag train to the wayside communications system. Modifications to the existing East Link, E24-SIG-04 SR 520 Signal House, signal bungalow wiring, and signal processor programming are required.

R200 PR Section 8.3, pg 442, lines 16-18

Four spare racks will be made available to the Contractor at the Redmond Technology Center signal house for signal equipment associated with the DRLE Work. Coordinate design and installation with on-going East Link design-build and East Link Systems Installation work.

Proposed Solution:

Please provide the Signal Vendor as-designed circuit plans for the Redmond Technology Station interlocking signal house and E24-SIG-04 SR 520 signal house provided under the E750 contract.

Resident Engineer Response:

RESIDENT ENGINEER'S RESPONSE APPROVED BY

Name and Title *Signature* *Date*